

NextEra Energy Canada, ULC

Addendum to the Construction Plan Report – Bluewater Wind Energy Centre

Prepared by:

AECOM

300 – 300 Town Centre Boulevard 905 477 8400 tel
Markham, ON, Canada L3R 5Z6 905 477 1456 fax
www.aecom.com

Project Number:

60155032

Date:

March, 2013

Table of Contents

		page
1.	Introduction.....	1
1.1	The Proponent.....	1
1.2	Project Study Area.....	1
2.	Proposed Project Modifications.....	2
3.	Edits to the Construction Report.....	8
4.	Summary and Conclusions.....	14

List of Figures

Figure 2-1	Modified Project Location.....	7
------------	--------------------------------	---

List of Tables

Table 2-1	Summary of Project Modifications.....	3
Table 3-1	Edits to the Construction Plan Report.....	9

Glossary of Terms

EIS	Environmental Impact Study
MNR	Ontario Ministry of Natural Resources
NextEra	NextEra Energy Canada, ULC
O.Reg. 359/09.....	Ontario Regulation 359/09
The Project.....	Bluewater Wind Energy Centre
REA.....	Renewable Energy Approval

1. Introduction

Varna Wind, Inc., a wholly owned subsidiary of NextEra Energy Canada, ULC (NextEra) is proposing to construct a wind energy centre project in the Municipalities of Bluewater and Huron East in Huron County, Ontario. The following sections of this Addendum describe the proposed modifications to this Project and resulting updates to the Construction Plan Report.

1.1 The Proponent

The Project will be owned and operated by Varna Wind, Inc., a subsidiary of NextEra. NextEra’s indirect parent company is NextEra Energy Resources, LLC. The proponent has not changed from the initial REA submission.

The primary contacts for the Project are as follows:

Project Proponent	Project Consultant
Nicole Geneau Director NextEra Energy Canada, ULC 390 Bay Street, Suite 1720 Toronto, ON M5H 2Y2 Phone:.....1-416-364-9714 Email:Bluewater.Wind@NextEraEnergy.com Website: ..www.NextEraEnergyCanada.com	Marc Rose Senior Environmental Planner AECOM 300-300 Town Centre Blvd. Markham, Ontario L3R 5Z6 Phone:905-477-8400 x388 Email:.....marc.rose@aecom.com

1.2 Project Study Area

The proposed Project is located in Huron County, within the Municipalities of Bluewater and Huron East (refer to Figure 2-1). The Project Study Area has not changed from the initial REA submission.

The following co-ordinates define the external boundaries of the Project Study Area:

Longitude	Latitude
-81.680043	43.553413
-81.350138	43.534437
-81.402727	43.471275
-81.679229	43.433866

2. Proposed Project Modifications

NextEra is proposing modifications to the Project. These proposed Project modifications are summarized in Table 2-1 and Figure 2-1.

Table 2-1 summarizes and documents the following about each of the proposed modifications:

1. A description of the modification and a rationale for why the modification is proposed; and
2. New potential environmental effects and corresponding mitigation measures.

Figure 2-1 illustrates the modified Project Location.

Table 2-1 Summary of Project Modifications

Label on Figure 2-1	Proposed Modification	Rationale for Proposed Modification	New Potential Environmental Effects	New Mitigation Measures
A	A1: Removal of Turbine 20 and associated access road and collection line, and provision of new access road to Turbine 19	Land owner no longer participating in project.	None – no new natural heritage or water body features within 120 m; area previously studied for cultural heritage.	N/A
	A2: Addition of meteorological (met) tower and associated infrastructure on private property	The met tower is required to obtain critical data to ensure the safe and efficient operation of the Project. As per amendment to O.Reg. 359/09, met towers are now considered to be part of a renewable energy generation facility and therefore this tower was added to the assessment.	None – no new natural heritage or water body features within 120 m; area previously studied for cultural heritage.	N/A
	A3: Relocation of collection line to Turbine 19 (from Turbine 21) – to travel west on north side of private property and north in the Goshen Line right-of-way	Relocation of the collection line is necessary following the removal of Turbine 20.	Cultural Heritage: • Locations 33 and 34 documented.	Cultural Heritage: • Stage 3 assessment of Locations 33 and 34.
B	B1: Relocation of access road to Turbine 9 – to be relocated to south side of private property – and minor shift to disturbance area associated with Turbine 10	As per land owner request for relocation of access road. Minimize impacts to current land use and agricultural practices.	None – no new natural heritage or water body features within 120 m; area previously studied for cultural heritage.	N/A
	B2: Addition of met tower and associated infrastructure on private property	The met tower is required to obtain critical data to ensure the safe and efficient operation of the Project. As per amendment to O.Reg. 359/09, met towers are now considered to be part of a renewable energy generation facility and therefore this tower was added to the assessment.	None – no new natural heritage or water body features within 120 m; area previously studied for cultural heritage.	N/A
C	C1: Realignment of access road and collection line to Turbine 17 – to travel directly back from Bronson Line	As per land owner request for separate access road. Minimize impacts to current land use and agricultural practices.	None – no new natural heritage or water body features within 120 m; area previously studied for cultural heritage.	N/A
	C2: Addition of crane path between Turbines 17 and 18 (located primarily within footprint of infrastructure that is being removed)	Proposed to reduce cost of construction.	None – no new natural heritage or water body features within 120 m; area previously studied for cultural heritage.	N/A
	C3: Realignment of access road and collection line to Turbine 18 – to travel directly back from Bronson Line	As per land owner request for separate access road. Minimize impacts to current land use and agricultural practices.	Natural Heritage: • Access road proposed within 120 m of natural area 450. Feature previously studied; identified as Significant Woodland (Woodland E) and Generalized Candidate Significant Wildlife Habitat (Amphibian Woodland Breeding Habitat and Habitat for Species of Conservation Concern). Feature treated as Significant Amphibian Woodland Breeding Habitat (AWO-12) with commitment to complete pre-construction evaluation of significance studies. New potential effects associated with access road construction near this feature include: • Accidental intrusion into natural feature resulting in habitat damage; • Disruption of amphibians moving to breeding pools and home range; • Possible indirect effects on breeding pool condition through changes to surface water drainage patterns resulting from access road construction; and • Risk of mortality to amphibians moving between breeding pools and home range due to vehicular collisions along access road	Natural Heritage: • For Amphibian Woodland Breeding Habitat AWO-12 (if determined to be significant), mitigation measures will be the same as described in the approved NHA for other access roads proposed near amphibian woodland breeding habitat features (Section 5.4).
	C4: Realignment of collection line at Bronson Line / Kippen Road to follow Bronson Line right of way	Land owner no longer participating in project.	None – no new natural heritage or water body features within 120 m; area previously studied for cultural heritage.	N/A
D	Realignment of access road to Turbine 31 – to travel directly back from Blind Line	As per land owner request for realignment of access road. Minimize impacts to current land use and agricultural practices.	None – no new natural heritage or water body features within 120 m; area previously studied for cultural heritage.	N/A

Table 2-1 Summary of Project Modifications


Label on Figure 2-1	Proposed Modification	Rationale for Proposed Modification	New Potential Environmental Effects	New Mitigation Measures
E	Realignment of collection line between Turbines 13, 14 and 24	Land owner no longer participating in project	<p>Natural Heritage:</p> <ul style="list-style-type: none"> Collection line proposed to be installed beneath natural area 487 via directional drilling. Feature previously studied; identified as Significant Woodland (Woodland K), Candidate Significant Amphibian Woodland Breeding Habitat (AWO-06), and Generalized Candidate Significant Wildlife Habitat (Bat Maternity Colony, Mature Forest Stand, and Habitat for Species of Conservation Concern). New potential environmental effects associated with collection line installation under these features: <ul style="list-style-type: none"> Potential for unplanned intrusion into Significant Woodland Feature K in event of equipment malfunction due to installation of collection line via horizontal directional drilling; and Potential for unplanned intrusion into Significant Amphibian Woodland Breeding Habitat (AWO-06) and Generalized Candidate Significant Wildlife Habitat in natural area 487 in the event of equipment malfunction due to installation of collection line via horizontal directional drilling. 	<p>Natural Heritage:</p> <ul style="list-style-type: none"> For Significant Woodland K, Amphibian Woodland Breeding Habitat AWO-06 (if determined to be significant) and Generalized Candidate Significant Wildlife Habitat in natural area 487, additional mitigation measures included in the EIS that are the same as described in the approved NHA for collection line installation via directional drilling beneath other Significant Woodlands (Section 5.5) and Generalized Candidate Significant Wildlife Habitat (Section 5.3.2.1).
			<p>Water Bodies:</p> <ul style="list-style-type: none"> Effects associated with new crossing of a water body include: <ul style="list-style-type: none"> Release of pressurized drilling fluids into watercourses from fractures in substrate (also known as 'frac-out'). Change to groundwater flow patterns, which may affect groundwater discharge to watercourses. Increase in erosion and sedimentation from the entry and exit drill holes required for the directional drilling activities. Release / discharge of sediment laden runoff from the construction area. Soil/water contamination by oils, grease and other materials from accidental spills and release of contaminants from equipment. 	<p>Water Bodies:</p> <ul style="list-style-type: none"> Correct maintenance of machinery. Minimize vehicle traffic on exposed soils and sensitive slopes. Locate facilities where contaminants are handled at least 30 m away from water bodies. Develop and implement an erosion and sediment control plan. Develop a spill response plan. Control soil / water contamination through best management practices. Conduct all drilling by licensed drillers in accordance with Ontario Water Resources Act, R.S.O. 1990. Locate drill entry and exit pits at least 30 m from water bodies. Collect drill cuttings as they are generated, and place in a soil bin or bag for off-site disposal. Ensure drill depth is at an appropriate depth below the water body to reduce the risk of a 'frac-out'. Monitor water bodies for signs of surface disturbance. Develop a 'frac-out' contingency plan.
F	F1: Relocation of transmission line from municipal right-of-way onto private property	Landowner has agreed to participate in project.	None – no new natural heritage or water body features within 120 m; area previously studied for cultural heritage.	N/A
	F2: Relocation of transmission line from municipal right-of-way onto private property	Landowner has agreed to participate in project. Avoid conflicts with existing infrastructure in the right-of-way.	<p>Natural Heritage:</p> <ul style="list-style-type: none"> Transmission line is proposed within natural area 514 (vegetation removal required). New site investigation and evaluation of significance studies completed; feature confirmed to be a Significant Woodland (Woodland AJ) and treated as a Significant Bat Maternity Colony (BMC-15) with commitment to complete pre-construction evaluation of significance studies. New potential effects associated with tree removal in these features include: <ul style="list-style-type: none"> Loss of up to 0.1 ha of forest cover in Significant Woodland Feature AJ; Clearing of vegetation for maintenance of the transmission line, resulting in accidental damage to Significant Woodland AJ; Displacement and/or mortality of nursing female and juvenile bats resulting from vegetation clearing for transmission line construction within Bat Maternity Colony BMC-15; Removal of confirmed significant cavity trees or other suitable cavity trees resulting from vegetation clearing for the transmission line within Bat Maternity Colony BMC-15; and Noise disturbance to and/or avoidance behaviour of bats during construction within Bat Maternity Colony BMC-15. 	<p>Natural Heritage:</p> <ul style="list-style-type: none"> Establish an area of forest equal in area to the cleared area through tree planting and management (e.g., in partnership with a local Conservation Authority). Details of the afforestation plan will be provided to MNR in a Compensation Plan. Perform vegetation clearing for construction outside of the breeding bird season and bat maternal period (May 1 to July 31). If this is not possible, MNR will be consulted regarding mitigation measures that may be required. Clearly stake area to be cleared. Fell trees with a chainsaw toward the construction area to reduce damage to adjacent vegetation being retained. Damaged tree roots will be cut clean as soon as possible and exposed roots covered in approved topsoil. This work to be carried out under supervision of an Arborist or Forester. Prepare a tree preservation plan which identifies specific trees to be removed and whether each tree contains a cavity suitable for potential use as a bat maternity colony. For each suitable cavity tree to be removed, a bat house will be installed in the closest suitable woodland habitat (the remainder of the woodland for the affected habitat). Details will be determined through consultation with MNR. Tree removal will occur during daylight hours. Schedule vegetation clearing for operational maintenance to occur outside of the breeding bird season (May 1 to July 31). Undertake active nest surveys if vegetation removal must take place during this period.
	F3: Relocation of transmission line from municipal right-of-way onto private property	Landowner has agreed to participate in project. Avoid conflicts with existing infrastructure in the right-of-way.	None – no new natural heritage or water body features within 120 m; area previously studied for cultural heritage.	N/A

Table 2-1 Summary of Project Modifications

Label on Figure 2-1	Proposed Modification	Rationale for Proposed Modification	New Potential Environmental Effects	New Mitigation Measures
G	G1: Relocation of transmission line from municipal right-of-way onto private property	Landowner has agreed to participate in project. Avoid conflicts with existing infrastructure in the right-of-way.	None – no new natural heritage or water body features within 120 m; area previously studied for cultural heritage.	N/A
	G2: Relocation of transmission line from municipal right-of-way onto private property	Landowner has agreed to participate in project. Avoid conflicts with existing infrastructure in the right-of-way.	Water Bodies: • No effects provided that transmission poles are set back 10-15 m from top of bank.	N/A
	G3: Relocation of transmission line from municipal right-of-way onto private property	Landowner has agreed to participate in project. Avoid conflicts with existing infrastructure in the right-of-way.	None – no new natural heritage or water body features within 120 m; area previously studied for cultural heritage.	N/A
H	Relocation of transmission line from municipal right-of-way onto private property	Landowner has agreed to participate in project. Avoid conflicts with existing infrastructure in the right-of-way.	None – no new natural heritage or water body features within 120 m; area previously studied for cultural heritage.	N/A
I	I1: Relocation of transmission line from municipal right-of-way onto private property	Landowner has agreed to participate in project. Avoid conflicts with existing infrastructure in the right-of-way.	Natural Heritage: • None – no new natural heritage features within 120 m. Water Bodies: • No effects provided that transmission poles are set back 10-15 m from top of bank.	N/A
	I2: Relocation of transmission line from municipal right-of-way onto private property	Landowner has agreed to participate in project. Avoid conflicts with existing infrastructure in the right-of-way.	Natural Heritage: • Transmission line is proposed within natural area 551 (vegetation removal required). New site investigation and evaluation of significance studies completed; feature confirmed to be a Significant Woodland (Woodland AO) and Habitat for Bird Species of Conservation Concern (Red-Headed Woodpecker) (SCB-02). New potential effects associated with tree removal in these features include: • Loss of up to 0.2 ha of forest cover in Significant Woodland Feature AO; • Clearing of vegetation for maintenance of the transmission line, resulting in accidental damage to Significant Woodland AO; • Removal of vegetation (up to 0.1 ha) within significant feature resulting in habitat damage from clearing for transmission line in Red-headed Woodpecker Habitat Feature SCB-02; • Red-Headed Woodpecker Breeding Habitat Feature (SCB-02) may be disturbed by routine maintenance of the transmission line corridor; and • Noise disturbance to breeding Red-headed Woodpeckers during transmission line construction within Red-headed Woodpecker Habitat Feature SCB-02. Water Bodies: • No effects provided that transmission poles are set back 10-15 m from top of bank.	Natural Heritage: • Establish an area of forest equal in area to the cleared area through tree planting and management (e.g., in partnership with a local Conservation Authority). Details of the afforestation plan will be provided to MNR in a Compensation Plan. • Perform vegetation clearing for construction outside of the breeding bird season (May 1 to July 31). If this is not possible: • maintain a 20 m buffer around any active Red-headed Woodpecker nest within which no vegetation removal will occur; and • MNR will be consulted regarding mitigation measures that may be required. • Clearly stake area to be cleared. • Fell trees with a chainsaw toward the construction area to reduce damage to adjacent vegetation being retained. • Damaged tree roots will be cut clean as soon as possible and exposed roots covered in approved topsoil. This work to be carried out under supervision of an Arborist or Forester. • Minimize the area of tree removal within the natural area to the extent possible. • Remove trees by hand-held equipment and drag them out of the natural area to minimize soil disturbance. If possible, leave some woody debris to decompose naturally. • Any vehicles used within the natural area will have wide-based tires. Tracked vehicles will be avoided. • Schedule vegetation clearing for operational maintenance to occur outside of the breeding bird season (May 1 to July 31). If vegetation clearing takes place during this timing window, nest searches will be conducted by qualified Biologist.
J	J1: Relocation of transmission line from municipal right-of-way onto private property	Landowner has agreed to participate in project. Avoid conflicts with existing infrastructure in the right-of-way.	Natural Heritage: • Transmission line is proposed within natural area 555. New site investigation and evaluation of significance studies completed; feature confirmed to be a Significant Woodland (Woodland AP). New potential effects associated with tree removal in this feature include: • Loss of up to 0.2 ha of forest cover in Significant Woodland Feature AP; and • Clearing of vegetation for maintenance of the transmission line, resulting in accidental damage to Significant Woodland AP. Cultural Heritage: • Location 29 documented.	Natural Heritage: • Establish an area of forest equal in area to the cleared area through tree planting and management (e.g., in partnership with a local Conservation Authority). Details of the afforestation plan will be provided to MNR in a Compensation Plan. • Perform vegetation clearing for construction outside of the breeding bird season (May 1 to July 31). If this is not possible, MNR will be consulted regarding mitigation measures that may be required. • Clearly stake area to be cleared. • Fell trees with a chainsaw toward the construction area to reduce damage to adjacent vegetation being retained. • Damaged tree roots will be cut clean as soon as possible and exposed roots covered in approved topsoil. This work to be carried out under supervision of an Arborist or Forester. • Schedule vegetation clearing for operational maintenance to occur outside of the breeding bird season (May 1 to July 31). Undertake active nest surveys if vegetation removal must take place during this period. Cultural Heritage: • Stage 3 assessment of Location 29.
	J2: Relocation of transmission line from municipal right-of-way to follow unopened municipal right-of-way	Avoid conflicts with existing infrastructure in the right-of-way.	Natural Heritage: • Transmission line is proposed within natural area 582. New site investigation and evaluation of significance studies completed; not a significant feature. Water Bodies: • No effects provided that transmission poles are set back 10-15 m from top of bank.	N/A

Table 2-1 Summary of Project Modifications

Label on Figure 2-1	Proposed Modification	Rationale for Proposed Modification	New Potential Environmental Effects	New Mitigation Measures
K	K1: Relocation of transmission line from municipal right-of-way onto private property	Landowner has agreed to participate in project. Avoid conflicts with existing infrastructure in the right-of-way.	None – no new natural heritage or water body features within 120 m. Area subsequently studied for cultural heritage – no new resources affected.	N/A
	K2: Relocation of transmission line from municipal right-of-way onto private property	Landowner has agreed to participate in project. Avoid conflicts with existing infrastructure in the right-of-way.	Water Bodies: • No effects provided that transmission poles are set back 10-15 m from top of bank.	N/A
	K3: Relocation of transmission line from municipal right-of-way onto private property	Landowner has agreed to participate in project. Avoid conflicts with existing infrastructure in the right-of-way.	None – no new natural heritage or water body features within 120 m; area previously studied for cultural heritage.	N/A
L	Relocation of transmission line from municipal right-of-way onto private property	Landowner has agreed to participate in project. Avoid conflicts with existing infrastructure in the right-of-way.	Water Bodies: • No effects provided that transmission poles are set back 10-15 m from top of bank.	N/A
M	Relocation of Point of Interconnect (POI) from Seaforth substation property to private property	Land owner agreed to participate in the project Avoid conflicts with existing infrastructure.	None – no new natural heritage or water body features within 120 m; area previously studied for cultural heritage.	N/A
N	Relocation of substation within the same property parcel	Original location was in a floodplain.	None – no new natural heritage or water body features within 120 m; area previously studied for cultural heritage.	N/A



Legend

- Layout Modification Locations
- Turbines, Met Towers and POI
 - Added
 - No Change
 - Removed
- Layout Modification Infrastructure, Modification Type
 - Collection Line, Added
 - Collection Line, No Change
 - Collection Line, Removed
 - Roads, Added
 - Roads, No Change
 - Roads, Removed
 - Transmission line, Added
 - Transmission line, No Change
 - Transmission line, Removed
- Modification to Disturbance Areas
 - Added
 - No Change
 - Removed
- Wind Energy Centre Study Area
- Transmission Line Study Area
- Properties

Basemapping from Ontario Ministry of Natural Resources

1:119,000
UTM Zone 17N, NAD 83

This drawing has been prepared for the use of AECOM's client and may not be used, reproduced or related to by third parties, except as agreed by AECOM and its client, as required by law or for use by governmental reviewing agencies. AECOM accepts no responsibility, and denies any liability whatsoever to any party that modifies this drawing without AECOM's express written consent.

Bluewater Wind Energy Centre
Project Modifications Report

Modified Project Location

March 2013
Project 60155032

AECOM

Figure 2.1

South Huron

3. Edits to the Construction Report

Table 3-1 documents the edits to the Construction Plan Report resulting from the modifications described above.

Table 3-1 Edits to the Construction Plan Report

Section / Page	Original Text	Revised Text
Section 1/ page 1	Although NextEra is seeking a Renewable Energy Approval (REA) for 41 wind turbines, up to a total of 37 are proposed to be constructed for the Project.	Although NextEra is seeking a Renewable Energy Approval (REA) for 40 41 wind turbines, up to a total of 37 are proposed to be constructed for the Project.
Section 1.2/page 1	Project Proponent Nicole Geneau Project Director NextEra Energy Canada, ULC 5500 North Service Road, Suite 205 Burlington, Ontario L7L 6W6 Phone: 1-887-257-7330	Project Proponent Nicole Geneau, Project Director NextEra Energy Canada, ULC 5500 North Service Road, Suite 205 Burlington, Ontario L7L 6W6 Phone: 1-887-257-7330 390 Bay Street, Suite 1720, Toronto, ON M5H 2Y2 Phone: 1-416-364-9714
Section 2/page 5	Up to 41 1.6 MW GE model wind turbine generator locations and pad mounted step-up transformers are proposed for permitting (a maximum of 37 turbines will ultimately be constructed); Approximately 52 km of 34.5 kV underground electrical collection lines to connect the turbines to the proposed transformer substation Approximately 24 km of 115 kV transmission line proposed along Centennial Road and Hensall Road from the proposed transformer substation to the existing Hydro One Seaforth Transformer Station; Approximately 40 km of turbine access roads;	Up to 41 40 1.6 MW GE model wind turbine generator locations and pad mounted step-up transformers are proposed for permitting (a maximum of 37 turbines will ultimately be constructed); Approximately 52 52 km of 34.5 kV underground electrical collection lines to connect the turbines to the proposed transformer substation Approximately 24 km of 115 kV transmission line proposed along Centennial Road and Hensall Road from the proposed transformer substation to the <u>breaker switch station at the Point of Interconnect (POI) with the</u> existing Hydro One Seaforth Transformer Station; Approximately 40 <u>37</u> km of turbine access roads;
Section 2/page 5	Figure 2-1: shows the locations of Project components including: wind turbines, access roads, the electrical collection system, 115 kV transmission line, the operations and maintenance building, the proposed transformer substation, Hydro One Seaforth Transformer Station and temporary laydown/storage areas.	Figure 2-1: shows the locations of Project components including: wind turbines, access roads, the electrical collection system, 115 kV transmission line, the operations and maintenance building, the proposed transformer substation <u>and breaker switch station</u> , Hydro One Seaforth Transformer Station and temporary laydown/storage areas.
Table 2-1/ page 10	Transformer Substation	Transformer Substation <u>and Breaker Switch Station</u>
Section 2.2/page 11	The proposed Project will consist of 37 1.6 MW GE model wind turbine generators with a nameplate capacity of 60 MW and pad mounted step-up transformers (41 turbines are shown for permitting purposes). A 115 kV transmission line will connect the transformer substation to the Hydro One transmission system and is proposed to be installed along Centennial Road easterly to Hensall Road and northerly to the Village of Seaforth. A permanent meteorological (weather monitoring) tower and maintenance and operations building will be constructed on site.	The proposed Project will consist of 37 1.6 MW GE model wind turbine generators with a nameplate capacity of 60 MW and pad mounted step-up transformers (41 40 turbines are shown for permitting purposes). A 115 kV transmission line will connect the transformer substation to the <u>POI with the</u> Hydro One transmission system and is proposed to be installed along Centennial Road easterly to Hensall Road and northerly to the Village of Seaforth. <u>A</u> Permanent meteorological (weather monitoring) towers <u>and a</u> maintenance and operations building will be constructed on site.
Section 2.2.2/page 10	Temporary crane paths will also be constructed. These will be 11 m wide and constructed in a manner similar to the other roads described above. Once the construction activities have been completed, the granular base will be removed and distributed to the landowners, if desired, or removed from the site and disposed of in an approved and appropriate manner. The disturbed area will have the topsoil replaced from stockpiled material and will be reseeded in consultation with the landowner.	Temporary crane paths will also be constructed. These will be 11 m wide and constructed in a manner similar to the other roads described above. Once the construction activities have been completed, the granular base will be removed and distributed to the landowners, if desired, or removed from the site and disposed of in an approved and appropriate manner. The disturbed area will have the topsoil replaced from stockpiled material and will be reseeded in consultation with the landowner.
Section 2.2.3/page 12	A 4 hectare (10 acre) site will be constructed for the temporary storage of construction material (i.e., no turbine components).	A 4 hectare (10 acre) site will be constructed for the temporary storage of construction material (i.e., no turbine components).
Section 2.2.4/page 12	The excavated topsoil will be re-used on site as feasible. Once the turbine erection is complete, the crane pad will be removed and will be restored to prior use.	The excavated topsoil will be re-used on site as feasible. Once the turbine erection is complete, the crane pad will be removed and will be restored to prior use.
Section 2.2.9/page 16	The 115 kV electrical transmission line that will be built from the transformer substation to the connection point at the Seaforth Transformer Station is proposed to be located within the existing road right-of-ways along Centennial Road and Hensall Road in the Municipalities of Bluewater and Huron East. The interconnection plan for any wind energy centre is subject to study, design and engineering by the Integrated Electricity System Operator which manages the Province's electricity grid, Hydro One which owns the transmission lines, the local distribution company and the Ontario Energy Board, which regulates the industry through the Transmission System Code and the Distribution System Code.	The 115 kV electrical transmission line that will be built from the transformer substation to the connection point at the Seaforth Transformer Station is proposed to be located within the existing road right-of-ways along Centennial Road and Hensall Road in the Municipalities of Bluewater and Huron East <u>or on private property adjacent to the right-of-ways</u> . The interconnection plan for any wind energy centre is subject to study, design and engineering by the <u>Independent</u> Integrated Electricity System Operator which manages the Province's electricity grid, Hydro One which owns the transmission lines, the local distribution company and the Ontario Energy Board, which regulates the industry through the Transmission System Code and the Distribution System Code.
Section 2.2.10/page 16	During construction of the substation, topsoil and subsoils will be stripped and stockpiled separately. Stripped topsoil and subsoil will be placed in the temporary storage facility area and topsoil stripped from the substation area will be distributed on other Project properties. The construction crew will consist of approximately 25-40 people and is expected to last for about four months.	During construction of the substation <u>and the breaker switch station</u> , topsoil and subsoils will be stripped and stockpiled separately. Stripped topsoil and subsoil will be placed in the temporary storage facility area and topsoil stripped from the substation area will be distributed on other Project properties. <u>At the substation</u> , the construction crew will consist of approximately 25-40 people and is expected to last for about four months.
Section 2.2.11/page 17	An operations building, approximately 30 m by 15 m in size, will be constructed on privately held lands or an existing suitable structure will be purchased/leased for the purpose of monitoring the day-to-day operations of the wind energy centre and supporting maintenance efforts.	An operations building, approximately 30 m by 15 m in size, will be constructed on privately held lands (i.e., <u>on the same parcel as the</u> substation) or an existing suitable structure will be purchased/leased for the purpose of monitoring the day-to-day operations of the wind energy centre and supporting maintenance efforts.
Section 3/page 19	This description of effects was completed for all 41 turbines and associated infrastructure shown on the Project Location figures.	This description of effects was completed for all 41 40 turbines and associated infrastructure shown on the Project Location figures.
Section 3.1/ page 19	n/a	A second phase of the Stage 2 archaeological assessment was conducted between April and September 2012 and incorporated studies on <u>approximately 400 hectares of land in the transmission line corridor and wind energy centre study areas. The study resulted in the identification of 10 archaeological sites, including 3 pre contact Aboriginal and seven historic Euro-Canadian sites. Stage 3 archaeological assessments were recommended to further evaluate the cultural heritage value or interest of all the Euro-Canadian sites identified through the second phase of the Stage 2 archaeological assessment, while none of the pre-contact Aboriginal sites were recommended for further study. The additional Stage 2 archaeological assessment was submitted to the MTCS for sign-off on October 19, 2012.</u>
Table 3-1/page 20	Disturbance or displacement of 4 archaeological resources (i.e., historic Euro-Canadian sites) identified through Stage 2 Assessment due to construction of project infrastructure.	Disturbance or displacement of 4 6 archaeological resources (i.e., historic Euro-Canadian sites) identified through Stage 2 Assessment due to construction of project infrastructure.

Table 3-1 Edits to the Construction Plan Report

Section / Page	Original Text	Revised Text
Section 3.2/page 21	The potential effects, mitigation measures, net effects and monitoring commitments regarding the natural heritage features, in addition to birds and bats, are evaluated in the Natural Heritage Assessment Report and the Environmental Effects Monitoring Plan and were submitted to the Ontario Ministry of Natural Resources (MNR) for review and sign-off. Sign-off from the MNR confirming that the report is satisfactory was received on March 28, 2012.	The potential effects, mitigation measures, net effects and monitoring commitments regarding the natural heritage features, in addition to birds and bats, are evaluated in the Natural Heritage Assessment (<u>NHA</u>) Report and the Environmental Effects Monitoring Plan and were submitted to the Ontario Ministry of Natural Resources (MNR) for review and sign-off. Sign-off from the MNR confirming that the report is satisfactory was received on March 28, 2012. <u>An addendum to the NHA was submitted to the MNR on November 2, 2012 to address the modifications to the Project.</u>
Table 6-1/ page 21	<p>The following ten wetland units or wetland complexes were treated as significant and carried forward to the EIS: WET-01, WET-03, WET-04, WET-05, WET-06 WET-07, WET-08, WET-10, WET-12 and WET-13.</p> <p>The following 32 woodlands were determined to be significant or treated as significant and therefore carried forward to the EIS: D, E, F, G, H, K, L, M, N, O, P, Q, R, S, T, U, V, X, Y, AA, AE, AF, AH, AJ, AK, AL, AM, AO, AP, AQ, AR and AS.</p> <p>Features evaluated and determined to be significant:</p> <ul style="list-style-type: none"> • Bat maternity colonies (BMC-01, BMC-07, BMC-08 and BMC-13); • Amphibian woodland breeding habitat (AWO-11); and • Rare vegetation communities (RVC-01) <p>Features treated as significant for the purpose of this submission (a determination as to whether the mitigation measures described in the EIS will be applied will be made based on the outcome of evaluation of significance studies to be completed prior to construction):</p> <ul style="list-style-type: none"> • Reptile hibernacula (RH-01 and RH-02); • Bat maternity colonies (BMC-02, BMC-03, BMC-10, BMC-12, and BMC-14); • Amphibian woodland breeding habitat (AWO-03, AWO-04, AWO-05, AWO-06 and AWO-08; and • Amphibian wetland breeding habitat (AWE-01). <p>The following candidate significant wildlife habitats were identified within the 120 m Area of Investigation however not within 120 m of qualifying project infrastructure, and were therefore carried forward to the EIS as <i>Generalized Candidate Significant Wildlife Habitat</i>:</p> <ul style="list-style-type: none"> • Waterfowl nesting areas (Natural Area 537); • Reptile hibernacula (Natural Area 541); • Bat maternity roosts (Natural Areas 426, 439, 456, 475, 487, 488, 494, 512, 514, 520, 539,537 545, 551, 552, 555, 556 and 561); • Amphibian woodland breeding habitat (Natural Areas 450, 463, 483, 510, 534, 537 and 541); • Amphibian wetland breeding habitat (Natural Areas 494, 564 and 565); • Old growth and mature forest stands (Natural Areas 456, 483, 487, 510, 514, 537, 541 and 542); • Woodland raptor nesting habitat (Woodland Unit N); • Seeps and springs (Natural Areas 437, 439, 463, 510, 518, 532, 534, 537 and 539); • Marsh bird breeding habitat (Natural Area 495); and • Habitats of species of conservation concern (numerous). 	<p>The following nine <u>ten</u> wetland units or wetland complexes were treated as significant and carried forward to the EIS: WET-01, WET-03, WET-04, WET-05, WET-06 WET-07, WET-08, WET-10, WET-12 and WET-13.</p> <p>The following 31 <u>32</u> woodlands were determined to be significant or treated as significant and therefore carried forward to the EIS: D, E, F, G, H, K, L, M, N, O, P, Q, R, S, T, U, V, X, Y, AA, AE, AF, AH, AJ, AK, AL, AM, AO, AP, AQ, AR and AS.</p> <p>Features evaluated and determined to be significant:</p> <ul style="list-style-type: none"> • Bat maternity colonies (BMC-01, BMC-07, BMC-08 and BMC-13); • Amphibian woodland breeding habitat (AWO-11); and • Rare vegetation communities (RVC-01); <u>and</u> • <u>Habitat for Bird Species of Conservation Concern (Red-headed Woodpecker) (SCB-02).</u> <p>Features treated as significant for the purpose of this submission (a determination as to whether the mitigation measures described in the EIS will be applied will be made based on the outcome of evaluation of significance studies to be completed prior to construction):</p> <ul style="list-style-type: none"> • Reptile hibernacula (RH-01 and RH-02); • Bat maternity colonies (BMC-02, BMC-03, BMC-10, BMC-12, and BMC-14, <u>and BMC-15</u>); • Amphibian woodland breeding habitat (AWO-03, AWO-04, AWO-05, AWO-06 and AWO-08 <u>and AWO-12</u>); and • Amphibian wetland breeding habitat (AWE-01). <p>The following candidate significant wildlife habitats were identified within the 120 m Area of Investigation however not within 120 m of qualifying project infrastructure, and were therefore carried forward to the EIS as <i>Generalized Candidate Significant Wildlife Habitat</i>:</p> <ul style="list-style-type: none"> • Waterfowl nesting areas (Natural Area 537); • Reptile hibernacula (Natural Area 541); • Bat maternity roosts (Natural Areas 426, 439, 456, 475, 487, 488, 494, 512, 514, 520, 537-539, 545, 551, 552, 555, 556 and 561); • Amphibian woodland breeding habitat (Natural Areas 450, 463, 483, 510, 534, 537 and 541); • Amphibian wetland breeding habitat (Natural Areas 494, 564 and 565); • Old growth and mature forest stands (Natural Areas 456, 483, 487, 510, 514, 537, 541 and 542); • Woodland raptor nesting habitat (Woodland Unit N); • Seeps and springs (Natural Areas 437, 439, 463, 510, 518, 532, 534, 537 and 539); • Marsh bird breeding habitat (Natural Area 495); and • Habitats of species of conservation concern (numerous).
Section 3.2.1.2/page 23	<p>- damage to trees at Significant Woodland Units E, F, H, K, L, M, N, O, P, Q, T, U, X, Y, AA, AE, AF, AH, AJ, AK, AM from turbine construction and Units G, K, P, U from access road construction, and Units Q,V,Y and AK from collection line construction;</p> <p>-habitat damage at Amphibian Woodland Breeding Habitat Features AWO-03, AWO-04, AWO-05, AWO-06, AWO-08, and AWO-11 and Amphibian Wetland Breeding Habitat Feature AWE-01 from access road construction;</p> <p>directional drilling at Wetland Complexes WET-01, WET-04 and WET-05;</p> <p>Soil/water contamination from spills during directional drilling at Wetland Complexes WET-01, WET-04 and WET-05;</p> <p>Disruption of amphibians moving to breeding pools and home range and possible indirect threats by changes to surface water drainage</p>	<p><u>- damage to trees at Significant Woodland Units E, F, H, K, L, M, N, O, P, Q, T, U, X, Y, AA, AE, AF, AH, AJ, AK, AM from turbine construction and Units G, K, P, U from access road construction, and Units Q,V,Y and AK from collection line construction;</u></p> <p><u>-habitat damage at Amphibian Woodland Breeding Habitat Features AWO-03, AWO-04, AWO-05, AWO-06, AWO-08, and AWO-11 and AWO-12) and Amphibian Wetland Breeding Habitat Feature AWE-01 from access road construction;</u></p> <p><u>-Displacement and/or mortality of nursing female and juvenile bats resulting from vegetation clearing for transmission line construction within Bat Maternity Colony Feature BMC-15;</u></p> <p><u>-Removal of confirmed significant cavity trees or other suitable cavity trees resulting from vegetation clearing for transmission line construction within Bat Maternity Colony Feature BMC-15;</u></p> <p><u>-Noise disturbance to and/or avoidance behaviour of bats during construction within Bat Maternity Colony Feature BMC-15;</u></p> <p><u>-Removal of vegetation (up to 0.1 ha) within significant feature resulting in habitat damage from clearing for transmission line within Red-headed Woodpecker Habitat Feature SCB-02;</u></p> <p><u>-Noise disturbance to breeding Red-headed Woodpeckers during transmission line construction within Red-headed Woodpecker Habitat Feature SCB-02;</u></p> <p><u>-Loss of up to 0.5 ha of forest cover in Significant Woodland Features AJ, AO and AP from clearing for the transmission line;</u></p> <p><u>directional drilling at Wetland Complexes WET-01, WET-04 and WET-05;</u></p> <p><u>Soil/water contamination from spills during directional drilling at Wetland Complexes WET-01, WET-04 and WET-05;</u></p> <p><u>Disruption of amphibians moving to breeding pools and home range and possible indirect threats by changes to surface water drainage patterns resulting from access road construction at Amphibian Woodland Breeding Habitat Features AWO-03, AWO-04, AWO-05, AWO-06, AWO-08, and AWO-11, AWO-12 and Amphibian Wetland Breeding Habitat Feature AWE-01</u></p>

Table 3-1 Edits to the Construction Plan Report

Section / Page	Original Text	Revised Text
	<p>patterns resulting from access road construction at Amphibian Woodland Breeding Habitat Features AWO-03, AWO-04, AWO-05, AWO-06, AWO-08, and AWO-11, and Amphibian Wetland Breeding Habitat Feature AWE-01;</p> <p>Unplanned intrusion into woodlands/wetlands in event of equipment malfunction due to directional drilling under Significant Woodlands (Units Q (two locations), V, and AK), Wetland Complexes WET-01, WET-04 and WET-05 due to directional drilling; and</p> <p>Unintended damage to adjacent vegetation due to proximity of transmission line to significant woodlands and wetlands, small size of the right-of-way and constrained work area at Woodland Units: AL, AO, AP, AQ, AR, AS; and Wetland Complexes WET-05, WET-06, WET-12, and WET-13.</p>	<p><u>Unplanned intrusion into Significant Woodland, Significant Wetlands woodlands/wetlands and Significant Wildlife Habitat in event of equipment malfunction due to directional drilling under Significant Woodlands (Units Q (two locations), VK, and AK), Significant Wetlands Complexes WET-01, WET-04 and WET-05 and Significant Amphibian Woodland Breeding Habitat AWO-06 due to directional drilling; and</u></p> <p><u>Unintended damage to adjacent vegetation due to proximity of transmission line to significant woodlands and wetlands, small size of the right-of-way and constrained work area at Woodland Units: AL, AO, AP, AQ, AR, AS; and Wetland Complexes WET-05, WET-06, WET-12, and WET-13.</u></p>
Table 3-4/page 30	Sedimentation and erosion associated with directional drilling affecting function of significant Wetland Complexes WET-01, WET 04and WET-05.	Sedimentation and erosion associated with directional drilling affecting function of significant Wetland Complexes WET-01, WET-04 and WET-05.
Table 3-4/page 31	n/a	<p>Potential Effect <u>Displacement and/or mortality of nursing female and juvenile bats resulting from vegetation clearing for transmission line construction within Bat Maternity Colonies (BMC-15).</u></p> <p>Performance Objectives <u>No displacement and/or mortality of nursing female and juvenile bats.</u></p> <p>Mitigation Strategy <u>•Prepare a tree preservation plan which identifies specific trees to be removed and whether each tree contains a cavity suitable for potential use as a bat maternity colony.</u> <u>•Tree removal will occur outside of the bat maternal period of May 1st to July 31st, wherever possible. If this is not possible, MNR will be consulted regarding mitigation measures that may be required.</u></p> <p>Residual Effects <u>•Significance of residual effects will be determined based on the results of post-construction monitoring.</u></p> <p>Monitoring Plan and Contingency Measures <u>•Supervision of tree removal by a qualified Environmental Monitor.</u> <u>Contingency Measures</u> <u>•Any damaged trees should be pruned through implementation of proper arboricultural techniques, under supervision of an Arborist or Forester.</u></p>
Table 3-4/page 31	n/a	<p>Potential Effect <u>Removal of confirmed significant cavity trees or other suitable, but not studied, cavity trees resulting from vegetation clearing for transmission line construction within Bat Maternity Colony (BMC-15).</u></p> <p>Performance Objectives <u>•Successful relocation of any significant maternity colonies that may be removed (if applicable).</u></p> <p>Mitigation Strategy <u>•For each suitable cavity tree to be removed, a bat house will be installed in the closest suitable woodland habitat (the remainder of the woodland for the affected habitat).</u> <u>•Details of bat box construction and placement will be provided to MNR for approval prior to installation.</u> <u>•If a significant maternity colony must be removed, timing, location, and bat house design will be of utmost importance for the colony to successfully re-establish, and will be discussed with the MNR.</u> <u>•Tree removal will occur outside of the bat maternal period of May 1st to July 31st, wherever possible. If this is not possible, MNR will be consulted regarding mitigation measures that may be required.</u> <u>•Tree removal will occur during daylight hours.</u></p> <p>Residual Effects <u>•Significance of residual effects will be determined based on the results of post-construction monitoring.</u></p> <p>Monitoring Plan and Contingency Measures <u>•No monitoring or contingency measures required during construction.</u></p>

Table 3-1 Edits to the Construction Plan Report

Section / Page	Original Text	Revised Text
Table 3-4/page 31	n/a	<p>Potential Effect Noise disturbance to and/or avoidance behaviour of bats during construction of transmission line within Bat Maternity Colony (BMC-15).</p> <p>Performance Objectives •Minimize noise disturbance and/or avoidance behaviour during construction.</p> <p>Mitigation Strategy •Tree removal will occur outside of the bat maternal period of May 1st to July 31st, wherever possible. If this is not possible, MNR will be consulted regarding mitigation measures that may be required. •Tree removal will occur during daylight hours.</p> <p>Residual Effects •Disturbance avoided through timing of construction activities. •No residual effects anticipated.</p> <p>Monitoring Plan and Contingency Measures •No monitoring or contingency measures required.</p>
Table 3-4/page 31	n/a	<p>Potential Effect Removal of vegetation within significant feature resulting in habitat damage from clearing for transmission line within Red-headed Woodpecker Habitat Feature.</p> <p>Noise disturbance to breeding Red-headed Woodpeckers during transmission line construction within Red-headed Woodpecker Habitat Feature.</p> <p>Performance Objectives •Minimize disturbance to breeding habitat. •No destruction of nest site. •Minimize disturbance to breeding birds.</p> <p>Mitigation Strategy •Schedule vegetation clearing within habitat to occur outside the breeding season of May 1 to July 31. •If vegetation clearing occurs during the breeding season, maintain a 20 m buffer around any active Red-headed Woodpecker nest within which no vegetation removal will occur. Clearly delineate habitat boundaries (i.e. 20 m buffer) using protective fencing to ensure that construction activities occur outside the habitat boundaries. •Minimize the area of tree removal within the natural area to the extent possible. •Remove trees by hand-held equipment and drag them out of the natural area to minimize soil disturbance. If possible, leave some woody debris to decompose naturally. • Any vehicles used within the natural area will have wide-based tires. Tracked vehicles will be avoided. •Refer to tree planting compensation according to the afforestation plan for Significant Woodland AQ.</p> <p>Residual Effects •Some (up to 0.1 ha) permanent vegetation removal within the natural feature containing habitat for Red-headed Woodpecker will occur. The amount of habitat loss is minor and restricted to the edge of the woodland adjacent to an existing road; this would represent a small change relative to existing conditions. •Disturbance to Hooded Warbler avoided through timing of construction activities.</p> <p>Monitoring Plan and Contingency Measures •Supervision of vegetation removal by a qualified Environmental Monitor to limit removal of habitat to the extent possible. Contingency Measures •Any damaged trees will be pruned through implementation of proper arboricultural techniques, under supervision of an Arborist or Forester.</p>

Table 3-1 Edits to the Construction Plan Report

Section / Page	Original Text	Revised Text
<p>Table 3-4/page 32</p>	<p>n/a</p>	<p>Potential Effect <u>Loss of up to 0.5 ha of forest cover within Significant Woodlands from clearing for transmission line.</u></p> <p>Performance Objectives <ul style="list-style-type: none"> • <u>No net loss of forest cover over time.</u> • <u>Minimize the amount of tree removal.</u> </p> <p>Mitigation Strategy <ul style="list-style-type: none"> • <u>Establish an area of forest equal in area to the cleared area (up to 0.5 ha) through tree planting and management (e.g., in partnership with a local Conservation Authority). Details of the afforestation plan will be provided to MNR in a Compensation Plan.</u> • <u>Perform vegetation clearing outside of the breeding bird season (May 1 to July 31). If this is not possible, MNR will be consulted regarding mitigation measures that may be required.</u> • <u>Clearly stake area to be cleared.</u> • <u>Fell trees with a chainsaw toward the construction area to reduce damage to adjacent vegetation being retained.</u> • <u>Removal of tree limbs on adjacent trees being retained should be carried out under supervision of an Arborist or Forester.</u> • <u>Damaged tree roots will be cut clean as soon as possible and exposed roots covered in approved topsoil. This work to be carried out under supervision of an Arborist or Forester.</u> </p> <p>Residual Effects <ul style="list-style-type: none"> • <u>Some clearing of vegetation will occur for the transmission line; this would represent a small change relative to existing conditions.</u> • <u>Loss of forest cover minimized through afforestation; however there will be a time delay for the planted area to reach the same function as the cleared forest.</u> </p> <p>Monitoring Plan and Contingency Measures <ul style="list-style-type: none"> • <u>Daily monitoring of areas where active vegetation removal is occurring by Environmental Monitor.</u> • <u>Monitor establishment of planted area and replant/fill plant if required (may be undertaken by partner organization).</u> </p> <p>Contingency Measures: <ul style="list-style-type: none"> • <u>Any damaged trees will be pruned through implementation of proper arboricultural techniques, under supervision of an Arborist or Forester.</u> </p>
<p>Section 3.3.1.1/page 32</p>	<p>- directional drilling activities at the following water body locations: for collection line crossings C21, C42, C20, C54, C46, C87, C52, C56, C36, C19, C28, C26, C113 (Moderate sensitivity) and C33, C27, C34, C66, C72, C83, C13, C7-A (Low sensitivity); and for collection lines within a water body buffer C10-A (High sensitivity); C88, C71, C25 (Moderate sensitivity) and C112 (Low sensitivity);</p>	<p>- directional drilling activities at the following water body locations: for collection line crossings C10-A (High sensitivity); C21, C42, C20, C54, C46, C87, C52, C56, C36, C19, C28, C26, C113 (Moderate sensitivity) and C33, C27, C34, C66, C72, C83, C13, C7-A (Low sensitivity); and for collection lines within a water body buffer C10-A (High sensitivity); C88, C71, C25 (Moderate sensitivity) and C112 (Low sensitivity);</p>

4. Summary and Conclusions

The Project modifications described in this Addendum do not change the overall conclusion of the Construction Plan Report which states that “this Project can be constructed and installed without any significant adverse residual effects”.